



# Project Update

July 29, 2026



## “The Hickories” Sewer Extension – Area 9

*Hickory Road, Irving Park Road Easement, Old Oak Lane, Belle Mapps Court, Camelot Trace, Forest Avenue Sanitary Sewer Extension*

**Project information:** Construction involving sanitary sewer extension, lateral construction, roadway restoration and landscape restoration.

**Timeline:** Construction period - May thru September – the Project is broken into 3 Phases – Phase 1 Chestnut Court to Hickory Road, Phase 2 – Irving Park Road Easement, Phase 3 Old Oak Lane to Belle Mapps Court. Each area will be completed within a schedule, sewer construction, laterals then restoration. Phase 1 will be completed up to Hickory Road first, then sewer and road construction in September.

**Road Closures, Vehicles & Traffic:** While under construction in your area, your road will be closed to “non-local traffic”. Travel through the area to your home will be possible, but minor delays are likely due to construction equipment using the area off the road. Be attentive of construction workers directing traffic through the construction zone.

**Resident Access:** Local resident access to and from your home will be maintained as much as possible during construction. If your driveway needs to be closed while construction is taking place, you will be notified by knocking on the door and leaving a door hanger in advance of the closure. Please contact the project inspector, **Cedar Corporation** if you require special access needs during the Project.

**Communication:** It is the intent of the Sanitary District to minimize the amount of disruption and inconvenience to the residents during any construction process. If during normal work hours you feel something went unnoticed, or needs attention, please contact **Cedar Corporation**. As project inspector, Cedar Corporation is most familiar with the daily operations of construction and can resolve many issues quickly.

If something happens after normal work hours that you feel requires immediate attention, please contact **Lisa Reas**, Administrator, and arrangements will be made to resolve the issue.

**As always, in an emergency, please call 911.**

**Project Updates:** Construction updates will be sent out via email by the Sanitary District, on the website and when major changes will be occurring. If at any time you would like additional information, please call Lisa at 920-295-4488 or Matt at 920-492-0555.

**Restoration Reviews:** The District and Cedar will review the restoration work for each phase as it is completed. If a property owner has a concern with the restoration, please call the District and Cedar as soon as possible. The sooner the better to get it addressed. We will address each concern.

### Three Week Outlook:

**Week of 7/27/26: Continue with landscape restoration Phase 2. Continue the directional bore low pressure pipe, lateral construction and restoration in Phase 3. Pressure test pipe Phase 2.**

**Week of 8/3/26: Continue the directional bore low pressure pipe, lateral construction and restoration in Phase 3. Pressure test pipe Phase 2.**

**Week of 8/10/2026: Continue the directional bore low pressure pipe, lateral construction and restoration in Phase 3.**

### Contact information:

#### **Project Inspector**

Noah Stroud  
Cedar Corporation  
1695 Bellevue Street  
Bellevue, WI 54311  
920-309-2675 (Cell)  
[noah.stroud@cedarcorp.com](mailto:noah.stroud@cedarcorp.com)

#### **Sanitary District Administrator**

Lisa Reas  
Green Lake Sanitary District No. 1  
N5295 County Road TT  
Princeton, WI 54968  
920-295-4488 (Office)  
920-291-7787 (Cell)  
[ljreas@glakesd.com](mailto:ljreas@glakesd.com)

#### **Project Engineer**

Matt Dorow, P.E.  
Project Engineer  
Cedar Corporation  
920-785-7309 (Office)  
920-492-0555 (Cell)  
[matt.dorow@cedarcorp.com](mailto:matt.dorow@cedarcorp.com)

#### **Contractor Project Manager**

Nick Egbert, Vice President  
Egbert Excavating, Inc.  
W1302 N. Lawson Dr  
Green Lake, WI 54941  
920-294-6668 (Office)  
920-428-1462 (Cell)  
[nick@egbertexcavating.com](mailto:nick@egbertexcavating.com)

### Important Dates:

**July 2026**

Commence Construction  
Phase 3

**September 2026**

Commence construction  
Hickory Rd – Phase 1  
**See Timeline for Phases**